

F. A. A. Identification No. N6666U

4. REVISED EQUIPMENT LIST:

The following equipment was installed in this airplane as of the last weighing and is included in the A/C empty weight:

| Item No. | | Weight | Arm | Moment |
|----------|---|---------|--------|------------|
| 1 | Hartzell HC-C2YK Hub with 1/7666-2 blades | 53.75 | -30.16 | -1,621 |
| 2 | Hartzel Spinner Assembly 835-20 | 3.25 | -29.18 | -95 |
| 3 | Hartzell Governor D-1-4 D-1-6 | 4.5 | 3.60 | 16 |
| 4 | Engine Driven Fuel Pump, AC Type AH | 1.5 | 1.20 | 2 |
| 5 | Electric Fuel Pump Bendix 476087 | 1.8 | 19.00 | 34 |
| 6 | Oil Radiator Harrison 8526250 | 2 | -18.00 | -36 |
| 7 | Air Filter Brackett BA6110 Element and BA6108 | 1 | -17.00 | -17 |
| 8 | Starter - Sky-TEC 149-12 | 8.8 | -19.00 | -167 |
| 9 | (2) Cleveland DHB -3Main Wheel - Brake Assemblies 600-6 Wheel Assembly 40-24 Brake assembly 35-5 | 19.1 | 64.50 | 1,232 0 |
| 10 | (2) Main wheel 6-ply tires 6.00-6 | 17 | 64.50 | 1,097 |
| 11 | Nose Wheel, 5.00-5 Type III Model 40-33 | 4 | -2.00 | -8 |
| 12 | Nose Wheel Tire 4-ply 5.00-5 | 7 | -2.00 | -14 |
| 13 | Generator - 50 amp Delco-Remy 1101915 | 16.6 | -19.50 | -324 |
| 14 | Battery R-35 | 28 | 2.50 | 70 |
| 15 | Voltage Regulator - 50 amp Delco Remy 1119224 | 2 | 7.00 | 14 |
| 16 | Stall Warning Indicator, Safe Flight Model 164R | 1 | 28.00 | 28 |
| 17 | Vacuum System Mooney Drawing 610012 (8614) | 6 | 2.00 | 12 |
| 18 | Horizon Gyro | 4.5 | 19.00 | 86 |
| 19 | Directional Gyor | 4 | 20.00 | 80 |
| 20 | Clock | 0.4 | 23.80 | 10 |
| 21 | Rate of Climb Indicator | 1.5 | 22.30 | 33 |
| 22 | Electric Turn & Bank | 1.9 | 21.40 | 41 |
| 23 | Rotating Beacon, Grimes IAW Mooney Dwg 950018 | 2 | 163.00 | 326 |
| 24 | Dual Controls | 3.5 | 14.00 | 49 |
| 25 | Heated Pitot IAW dwg 820014-503 | 0.7 | 38.00 | 27 |
| 26 | King KX 170B and KI 201B Indicator | 7.5 | 16.70 | 125 |
| 27 | King KX 155 with KI 209 Indicator | 6.5 | 16.70 | 109 |
| | | 209.8 | 5.28 | 1,107 |
| ** | A/C EMPTY WEIGHT AS WEIGHED on 4/23/93 | 1590.38 | 43.56 | 69,272 |
| | Less: Weight of Equipment installed at Weighing | 219.80 | 4.42 | 971 |
| | Weight of Basic A/C without installed equipment | 1370.58 | 49.83 | 68,302 |
| | ADD: Equipment currently in A/C from above table | 209.80 | 5.28 | 1,107.35 |
| | A/C EMPTY WEIGHT AS CONFIGURED | 1580.38 | 43.92 | 69,409 |
| | Useful Load | 994.62 | | |

** Includes 8 quarts of oil in crankcase